DBR No 25/16-17
DATED 29/09/2016

Original/Duplicate/Triplicate
CONTRACT CERTIFICATE

(For Other Works)

No. 1st & Part Date.....2016

Division: **Project** Sub-Division:

Bill Received No. Dated Divisional / Sub Divisional Cash Book Voucher No..... Dated.....

Work Code: 003-16-000001

Schedule Docket No. Head of Account: P3089 Est.Cost: **200.00 Lacs**

Name of Work (as per sanctioned estimate): Widening of Shiva Mandir Temple Road from Major Sandeep Unnikrishnan Road to Yelahanka Industrial Area in ward No.03.

Name of Contractor and Full Address: Sri.Udayashetty

Reference to Agreement No.11/16-17 Date: 08.08.2016

Certified that the measurements were taken by me on 17.09.2016 and recorded of Pages 198630 to 198636 of measurement Book No.**27/09-10** and that the work is satisfactorily executed.

Contractor **Officer-in-charge of work**

Certified that the measurement were taken by me on .....and found correct. The work is satisfactorily executed.

Certified that the quantities of materials shown in column 3 of Account have been actually brought to site of the work and the contractor has not previously received any advance on this security. These materials are of and imperishable nature and are all required for immediate use on the work in connection with items for finished work have been agreed upon. A normal agreement signed and executed by the contractor is recorded in the office.

Sub-Division Officer

Asst Executive Engineer
Project Division
Yelahanka Zone
Bangalore

II Memorandum of Payment

1)	Total value of work done or supplies made as per account within	
2)	Deduct amount to be held in reserve being .....percent Rs.....	
3)	" Balance	
4)	Deduct Payment:	
	a) Amount of previous payment as in the Office Cash Book Voucher No.....Dated.....S.D. No..... Amount adjusted towards cash advance recovery of	7404812-00
	b) Payments: cost store or other material supplied. Now made: recovery of amount creditable to this/other work. Amount paid on this bill Cheque / Cash.	JT - 74048-00 VAT - 296192-00 Cess - 74048-00 CBF - 7405-00 LR - 1,93,670-00
5)	Balance being unpaid value of work done held in reserve.	
6)	Deduct cash advance made on the Office cash Book Voucher No..... dated.....less adjustments.	
7)	Net amount due to or from Contractor unadjustments items.	Adj - 6,45,367-00
8)	Advance to Contractor for materials brought to site (as detailed) within.	
9)	Value of Government materials supplied.	Cheque
	Total amount adjusted -	67,59,445

Contractor's Signature

Received Rs..... (in words).....
.....
by cash and by adjustment of Payment as per memorandum
(in final settlement of all demands)

P: 3089.
Audited & Admitted for Rs. 74,04,812-00
(For use in the Office)
67,59,445 by Cheque
6,45,367/- by Adjustment

Witness
1.
2.

Dated Signature of Contractor

Paid by me by Cheque No.....Dated.....
Cash Rs.....
Dated.....
Initials of Officer making payment

Accts. Asstt.
Project Division
B.B.M.P.

Executive Engineer
Project Division
B.B.M.P.

Sl No	Item Name	Unit
1	KSRRB M200-13.1. Dismantling of existing structures like culverts, Bridges, retaining walls and other structure comprising of masonry, cement concrete, wood work, steel work, including T&P and scaffolding wherever necessary, sorting the dismantled material, disposal of unserviceble material and stacking the serviceble material with all lifts complete as per specifications. II. By mechanical means, A. Cement concrete Grade M-15 & M-20 complete as per specification and with all lead and lifts and directions of the Engineer-In-Charge of the work	Cum
2	Removing and Resetting of Footpath Slab complete as per specification and with all lead and lifts and directions of the Engineer-In-Charge of the work	Sqm
3	Removing B.S Slab of Drain and Stacking complete as per specification and with all lead and lifts and directions of the Engineer-In-Charge of the work	Sqm
4	KSRRB M300-1. Earth work excavation by manual means in ordinary soil involving an average horizontal throw upto 2 meters and an average lift upto 0.5m, excavated surface levelled and sides neately dressed, the disposed earth to be levelled neatly after breaking of clods complete as per specification. MORTH / Chapter 3 complete as per specification and with all lead and lifts and directions of the Engineer-In-Charge of the work	Cum
5	Refixing Stone Slabs of Drains and pointing in C.M (1:3) complete as per specification and with all lead and lifts and directions of the Engineer-In-Charge of the work	Sqm
6	Providing Granite Slabs of selected quality roughly drsssed and fixed in cement mortor 1:6 including fixing curing etc. Complete 10 cms thick complete as per specifications.with all lead and lifts and directions of the Engineer-In-Charge of the work	Sqm
7	KSRB 4-1.2: Providing and laying in position plain cement concrete of mix 1:3:6 with OPC cement @ 220kgs, with 40mm and down size graded granite metal coarse aggregates @ 0.892 cum and fine aggregates @ 0.465 cum, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation including cost of all materials, labour, HOM of machinery, curing complete as per specifications. Specification No. KBS 4.1, 4.2. complete as per specification and with all lead and lifts and directions of the Engineer-In-Charge of the work	Cum
8	Providing and laying reinforced cement concrete pipe NP2 of 300mm dia for culverts including pointing ends, and fixing collars with cement mortar 1:2 including cost of all materials, labour curing complete as per specifications. Specification No.KSRB 1000, 2300 MOST Specification No. 1000 / 2300 complete as per specification and with all lead and lifts and directions of the Engineer-In-Charge of the work	Rmt
9	Providing and constructing granite size stone masonry in foundation cement mortor 1:6, stone hammered dressed in courses not less than 20cms high, bond stones at 2m. apart in each course including cost of materaials, labour, curing complete as per specifications. Specifcation No. KBS 5.1.13. with all lead and lift and directions of the Engineer in charge of the work	Cum
10	Providing and constructing precast concrete solid blocks with compressive strength not less than 35 N/sqm with cement mortar 1:4 masonry (quoin, Jamb, closer blocks) with solid concrete blocks of size 40x20x20cms conforming to I.S: 2185/1965 in superstructure including cost of materials, labour charges, scaffolding, curing complete as per specifications.-do- Ground floor with all lead and lift and directions of the Engineer in charge of the work	Sqm

Previous Measurements		Present Measurements			Total Up to Date		Remarks
Qty	Amount	Qty	Rate	Amount	Qty	Amount	
		45.63	468.00	21355.00	45.63	21355.00	
		2442.62	40.00	97705.00	2442.62	97705.00	
		449.94	60.00	26996.00	449.94	26996.00	
		1189.74	170.00	202256.00	1189.74	202256.00	
		449.94	78.00	35095.00	449.94	35095.00	
		320.40	150.00	48060.00	320.40	48060.00	
		15.41	5200.00	80132.00	15.41	80132.00	
			1250.00	0.00	0.00	0.00	
		23.18	2600.00	60268.00	23.18	60268.00	
		174.80	950.00	166060.00	174.80	166060.00	

Sl No	Item Name	Unit
11	KSRB 4-1.2: Providing and laying in position plain cement concrete of mix 1:2:4with OPC cement @ 240kgs, with 20mm and down size graded granite metal coarse aggregates @ 0.878 cum and fine aggregates @ 0.459 cum, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation including cost of all materials, labour, HOM of machinery, curing complete as per specifications. Specification No. KBS 4.1, 4.2. complete as per specification and with all lead and lifts and directions of the Engineer-In-Charge of the work	Cum
12	Providing and fixing RCC Precast cover slab of 100mm thick for drain in cement concrete M20 using graded granite jelly 20mm and down size with steel reinforcement, including form work, lift charges, curing and concrete finished surfaces on both sides etc, complete and as per drawing and the directions of Engineer in-charge.	Sqm
13	Providing and fixing RCC Precast cover slab of 250mm thick for drain in cement concrete M20 using graded granite jelly 20mm and down size with steel reinforcement, including form work, lift charges, curing and concrete finished surfaces on both sides etc, complete and as per drawing and the directions of Engineer in-charge.	Sqm
14	Providing and fixing M.S.Grating of size 260mm x 260mm . Complete 10 cms thick complete as per specifications.with all lead and lifts and directions of the Engineer-In-Charge of the work	Each
15	KSRB 14.6-1: Providing and resetting of available heavy duty cobble stones 60mm thick interlock pavers, using cement and course sand for manufacture of blocks of approved size, shape and colour with a minimum compressive strength of 281 kg per sqm over 50mm jOints, final compaction of paver surface joints into its final level, includingthick sand bed (average thickness) and compacting with plate vibrator having 3 tons compaction force thereby forcing part of sand underneath to come up in between labour and HOM of machineries complete as per specifications complete as per specification and with all lead and lifts and directions of the Engineer-In-Charge of the work	Sqm
16	KSRB 14.6-1: Providing & laying heavy duty cobble stones 60mm thick interlock pavers,using cement & course sand for manufacture of blocks of approved size ,shape and colour with a minimum compressive strength of 281 kg per sqm over 50mm thick sand bed (Avg thickness) and compacting with plate vibrator having 3 tons compaction force thereby forcing part of sand underneath to come up in between joints, final compaction of paver surface joints into its final level, including cost of materials, labour and HOM of machineries complete as per specifications. Specification No. KBS complete as per specification and with all lead and lifts and directions of the Engineer-In-Charge of the work	Sqm
17	Providing and fixing Pre cast solid concrete kerb stones made out of CC 1:2:4 with top and bottom width 114 and 165mm respectively, 400mm high and 450mm in length finished with CM 1:3 plastering and finishing cutting, including formwork, curing, including cost of all materials, labour, hire charges of machinery, loading, unloading, lead and lift, transportation etc., complete complete as per specification and with all lead and lifts and directions of the Engineer-In-Charge of the work	No.
18	Removing and Resetting of Kerb Stones complete as per specification and with all lead and lifts and directions of the Engineer-In-Charge of the work	m
19	KSRRB 800-1. Painting two coats after filling the surface with synthetic enamel paint in approved shades on new plastered concrete surfaces, with materials, labour complete as per specifications. MORTH Chapter 8 complete as per specification and with all lead and lifts and directions of the Engineer-In-Charge of the work	Sqm

Previous Measurements		Present Measurements			Total Up to Date		Remarks
Qty	Amount	Qty	Rate	Amount	Qty	Amount	
		11.67	5400.00	63018.00	11.67	63018.00	
		780.58	1760.00	1373821.00	780.58	1373821.00	
		28.61	5100.00	145911.00	28.61	145911.00	
			100.00	0.00	0.00	0.00	
		1279.80	934.00	1195333.00	1279.80	1195333.00	
		492.43	415.00	204358.00	492.43	204358.00	
		2000.00	320.00	640000.00	2000.00	640000.00	
		999.30	63.00	62956.00	999.30	62956.00	
			61.00	0.00	0.00	0.00	

Sl No	Item Name	Unit
20	KSRRB M300-14. Excavation for roadwork in soil with hydraulic excavator of 0.90 cum bucket capacity including cutting and loading in tippers, trimming bottom and side slopes, in accordance with requirements of lines, grades and cross sections, and transporting to embankment location and complete as per specifications. MORTH Specification No.301 complete as per specification and with all lead and lifts and directions of the Engineer-In-Charge of the work	Cum
21	KSRRB M400-6.2: Construction of granular sub-base by providing Close graded material, mixing in a mechanical mix plant at OMC, carriage of mixed material to work site, spreading in uniform layers with mortar grader on prepared surface and compacting with vibratory roller to achieve the desired density, complete as per specifications. A Plant Mix methad For Grading II Material complete as per specification and with all lead and lifts and directions of the Engineer-In-Charge of the work	Cum
22	KSRRB M 400-17, Providing, laying, spreading and compacting graded stone aggregate to wet mix macadam specification including premixing the Material with water at OMC in mechaniqal mix plant carriage ' of mixed Material by tipper to site, laying in uniform layers with paver in sub-base/ base course on well prepared surface and compacting with vibratory roller to achieve the desired density.complete as per specifications. MORTH Specification No. 406 complete as per specification and with all lead and lifts and directions of the Engineer-In-Charge of the work	Cum
23	KSRRB M 500-6, Providing and applying primer coat with SS bitumen emulsion on prepared surface of granular Base such as WBM WMM including clearing of road surface and spraying primer at the rate of 0.60 kglsqm using mechanical means complete as per specifications. As per MORTH specification clause No. 502 complete as per specification and with all lead and lifts and directions of the Engineer-In-Charge of the work	Cum
24	KSRRB 500-2: Cleaning the existing black topped surface with brooms, soft brushes and finally dusting with old gunny bags and / or compressed air to receive bituminous treatement including cost of all materials, labour, HOM of machineries complete as per specifications. MORTH Spec, Chapter 5 complete as per specification and with all lead and lifts and directions of the Engineer-In-Charge of the work	Sqm
25	KSRRB M500-7 : Providing and applying tack coat using 80/100 grade bitumen (VG10) on prepared black topped surfaces at 2.5 Kg per 10 sqm, heating bitumen in boiler fitted with spray set (excluding cleaning of road surface) including cost of all materials, labour, HOM of machineries complete as per specifications.MORTH / Chapter 5 complete as per specification and with all lead and lifts and directions of the Engineer-In-Charge of the work	Sqm
26	KSRRB M500-16. Providing and laying dense bituminous macadam 50-75mm compacted thickness with 4.5% VG-30 Bitumen using 40/60 TPH capacity H.M.P, using crushed aggregates of grading II, premixed with VG 30 grade bituminous binder and transporting the hot mix to work site, laying with mechanical paver to the required grade level and alignment rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction as per MORTH table 500-10, complete in all respects complete as per specification MORTH specification No. 507 complete as per specification and with all lead and lifts and directions of the Engineer-In-Charge of the work	Cum

Previous Measurements		Present Measurements			Total Up to Date		Remarks
Qty	Amount	Qty	Rate	Amount	Qty	Amount	
		2047.37	143.00	292774.00	2047.37	292774.00	
		596.08	1600.00	953728.00	596.08	953728.00	
		1020.58	1700.00	1734986.00	1020.58	1734986.00	
			28.00	0.00	0.00	0.00	
			3.00	0.00	0.00	0.00	
			11.00	0.00	0.00	0.00	
			7000.00	0.00	0.00	0.00	

Sl No	Item Name	Unit
27	KSRRB M500-19. Providing and laying bituminous concrete 40 mm compacted thickness with VG30 Bitumen grade using 40-60 HMP using crushed aggregates of grading II, premixed with bituminous binder at 6% of mix and filler, transporting the hot mix to work site, laying with a mechanical paver finisher to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction as per MoRT&H specification clause No. 500.9 complete in all respects as per specifications. MORTH Specification No. 509 complete as per specification and with all lead and lifts and directions of the Engineer-In-Charge of the work	Cum
28	KSRRB M800-13. Providing and laying of hot applied thermoplastic compound 2.5 mm thick including reflectorising glass beads at 250 gms per sqm area, thickness of 2.5mm is exclusive of surface applied glass beads as per IRC:35. The finished surface to be level, uniform and free from streaks and holes complete as per specifications. MORTH Specification No. 803.complete as per specification and with all lead and lifts and directions of the Engineer-In-Charge of the work	Sqm
29	Providing and fixing of Reflective Raised Pavement marker (RPM's) / Cat eyes / Road studs confirming to ASTM D4280 type H, having reflective panels made of prismatic lens of total internal reflection, the prismatic lens should be electronically fixed (welded) to the body made of polycarbonate mould, with a height of 20mm, size of 130mm x 105mm and reflecting area of 13sqm with the slope of retro reflective surface within the limit of 35 + 5 degree to the base on either side. The marker shape II display an initial minimum luminous intensity of 279mcd/ lux at an entrance angle of zero degree and observation angle of 0.2 degree. The corresponding values for 20 degree entrance and 0.2 degree observation angle shall be 112 mcd / lux with color multiplying factor on either cases for white, yellow and red markers being 1.0, 0.6 and 0.25 respectively. The RPM's should be fixed by using two numbers of polymer shanks using appropriate adhesive as recommended and certified by the RPM manufacturer. The raised pavement marker should support a sufficient minimum load 13635 Kg in accordance with ministry specification.complete as per specification and with all lead and lifts and directions of	Nos
	Total	

Previous Measurements		Present Measurements			Total Up to Date		Remarks
Qty	Amount	Qty	Rate	Amount	Qty	Amount	
			8500.00	0.00	0.00	0.00	
			473.00	0.00	0.00	0.00	
			324.00	0.00	0.00	0.00	
				7404812.00		7404812.00	

Asst. Executive Engineer
Project Division
Yelahanka Zone
Bangalore